DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: BESS Auxiliary Power Panel Installation Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection covers the auxiliary power panel.		
Attachments			

Inspection

1.1 Verify all field-installed wires are properly torqued per the manufacturer's specifications and marked with a paint pen.	**Pass / Fail / N/A**
1.2 Very all conduits are installed per local requirements (such as grounding, water sealing, rodent sealing).	**Pass / Fail / N/A**
1.3 Verify all panels, breakers and equipment are appropriately labeled.	**Pass / Fail / N/A**
1.4 Verify all designed air vents are free from any obstruction both internally and externally.	**Pass / Fail / N/A**
1.5 Verify all enclosures are properly sealed to prevent water ingress and wildlife intrusion.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: BESS Battery Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection report covers the inspection of the Energy Storage Component - Battery.		
Attachments			

Inspection

1.1 Verify anchors are installed per the IFC's and guidance in the current installation manual when applicable.	**Pass / Fail / N/A**
1.2 Verify door swing, code clearances, and access for all equipment are correct per plan and the current installation manual.	**Pass / Fail / N/A**
1.3 Verify the enclosure is free of dents, rust or minor damage.	**Pass / Fail / N/A**
1.4 Verify all terminations are correctly torqued and clearly marked according to guidance in the relevant Installation Manual.	**Pass / Fail / N/A**
1.5 Conductors have strain relief installed as appropriate.	**Pass / Fail / N/A**
1.6 Verify all designation labels are per IFC's.	**Pass / Fail / N/A**
1.7 Verify doors and latching hardware operate freely.	**Pass / Fail / N/A**
1.8 Verify the AC conduit opening & conductors are properly sealed.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: BESS Meter Installation Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection report covers the Battery Energy Storage Meter (BESS).		
Attachments			

Inspection

1.1 Verify the current transformers (CTs) match the meter's CT type: Rogowski coil or standard solid core/split core.	**Pass / Fail / N/A**
1.2 Verify the meter, CTs and PTs, or Rogowski coils are installed per IFC's and the current Installation Manual. They are in the proper locations, and only measure the intended energy flow.	**Pass / Fail / N/A**
1.3 Verify each set of CTs and PTs are installed with matching polarity. CT arrows/dots/H1/X1 are facing the same direction.	**Pass / Fail / N/A**
1.4 Verify CT legs match voltage and current phase wiring per the current installation manual and the wires pass a pull test Details: CT phase 1 = Meter phase 1, CT phase 2 = Meter phase 2, CT phase 3 = Meter phase 3	**Pass / Fail / N/A**
1.5 Verify the PT legs match voltage and current phase wiring per the current installation manual and the wires pass a pull test Details: PT phase 1 = Meter phase 1, PT phase 2 = Meter phase 2, PT phase 3 = Meter phase 3	**Pass / Fail / N/A**
1.6 Verify all CT ratings (e.g., 400:5 or RTC-16-1000) are labeled at the meters on each CT lead.	**Pass / Fail / N/A**
1.7 Verify the Rogowski coils are correct physical size and have correct amp rating.	**Pass / Fail / N/A**
1.8 Verify the Rogowski coils are installed on horizontal bus bars from the Megapack AC circuit breaker with arrow facing away from the circuit breaker.	**Pass / Fail / N/A**
1.9 Verify the communication cable is installed and tested per IFC's and the current installation manual, from the Site Controller to each meter.	**Pass / Fail / N/A**
1.10 Verify each meter power supply is connected per the current Installation Manual and IFC's, which has been functionally confirmed by energizing the meter.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: BESS Site Controller Installation Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection report covers the installation of the BESS Site controller.		
Attachments			

Inspection

1.1 Verify the site controller enclosure is properly installed per instructions of the current installation manual.	**Pass / Fail / N/A**
1.2 Verify all cables are properly labeled with unique circuit identified (i.e. Ethernet, fiber, I/O, power).	**Pass / Fail / N/A**
1.3 Verify all terminations have the proper amount of slack while maintaining proper wire management practices (neat & orderly).	**Pass / Fail / N/A**
1.4 Verify all fiber cables have passed optical test (OLTS) and are marked appropriately.	**Pass / Fail / N/A**
1.5 Verify the appropriate communications cables (per cable specification in the current installation manual) are installed and tested per IFC's.	**Pass / Fail / N/A**
1.6 Verify Field-Crimped Ethernet cables from Site Controller to ESS were tested using a tester capable of detecting missing data packets, crosstalk, insertion loss, and low bandwidth (Fluke CIQ-100 or equivalent). Cables marked with paint pen to show passed testing.	**Pass / Fail / N/A**