DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: ATI Tracker Driveline Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection covers the installation of the Drivelines on an ATI Tracking System.		
Attachments			

Inspection

1.1 Verify all protective shipping caps removed from Driveline shafts.	**Pass / Fail / N/A**
1.2 Verify the U-Joint is properly installed on keyed shaft, groove aligned, set screw on key side.	**Pass / Fail / N/A**
1.3 Verify the Snap Button is fully seated and rises from joint above the key hole.	**Pass / Fail / N/A**
1.4 Verify any components near the Driveline at the Global Center Structure are ≥3" from U-Joint, no interference	**Pass / Fail / N/A**
1.5 Verify the set screw is torqued, flush with U-Joint, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.6 Verify that all torqued fasteners are marked properly.	**Pass / Fail / N/A**
1.7 Verify No damage, deformation, or improper installation of the driveline	**Pass / Fail / N/A**
1.8 Verify all keys in the shafts are properly secured.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: ATI Tracker Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection covers the assembly and installation of tracker components prior to the affixation of PV modules.		
Attachments			

Gear Rack Column Brackets

1.1 Verify the gear rack brackets are installed properly on gear rack piles. **Pass / Fail / N/A**

1.2 Verify the gear rack brackets are installed within tolerance from install plane. **Pass / Fail / N/A**
Details: Dimensions in Details:

1.3 Verify the proper hardware is installed.. **Pass / Fail / N/A**

1.4 Verify the hardware is torqued to specification per design with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

Bearing Column Brackets

2.1 Verify the bearing pile brackets are installed on bearing piles. **Pass / Fail / N/A**

2.2 Verify the top of the bearing column bracket is installed perpendicular to row tubes per design, unless otherwise stated from RFI. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.3 Verify the proper hardware is installed and torqued to specification per design with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

Bearing Column High Wind Brackets

3.1 Verify bearing column high wind Brackets are installed on specified bearing columns per design. **Pass / Fail / N/A**

3.2 Verify bearing column brackets are installed within tolerance of install plane per design. **Pass / Fail / N/A**
Details: Dimensions in Details:

3.3 Verify all bearing column high wind bracket hardware is properly torqued per design specification with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

Global Center Structure Assembly (GSC)

4.1 Verify GSC orientation matches per design. **Pass / Fail / N/A**

4.2 Verify GSC carriage bolts are installed in the bottom-up orientation per design and torqued to design specification with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

4.3 Verify the bottom bushings are installed on the bearing support channels and gear rack coupler weldment is aligned and placed over the bottom bushings. **Pass / Fail / N/A**

4.4 Verify the holes on the top of the gear rack are aligned properly with the holes on the arms of the gear rack weldment. **Pass / Fail / N/A**

4.5 Verify the gear rack pins are aligned with the gear box sprocket teeth and the bolts attaching the gear rack to the Weldment are torqued per design specification with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

4.6 Verify upper gear rack coupler is installed, and bolts are torqued in an alternating pattern within tolerance with adequate torque marks and per design. **Pass / Fail / N/A**
Details: Dimensions in Details:

4.7 Verify GSC grounding strap are installed in the correct position on the gear rack weldment and hardware is torqued to design specification with adequate torque marks per design. **Pass / Fail / N/A**
Details: Dimensions in Details:

Bearing Housing Assembly

5.1 Verify the grounding strap is not damaged/kinked. **Pass / Fail / N/A**

5.2 Verify bearing housing is in perpendicular tolerance with torque tube. **Pass / Fail / N/A**

5.3 Verify carriage bolts are torqued to design specification with adequate torque marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

5.4 Verify set screws are torqued 2 times each using alternating pattern with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

5.5 Verify jam nuts are torqued after set screws are properly and with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

Torque Tube Couplers

6.1 Verify couplers have both ends of torque tubes visible in the sight hole. **Pass / Fail / N/A**

6.2 Verify coupler bolts are torqued within tolerance and in the proper sequence per design specification with adequate torque marks. **Pass / Fail / N/A**
Details: Dimensions in Details:

6.3 Verify torque tube end caps are properly installed per design.	**Pass** / **Fail** / **N/A**

Harmonic Damper Assemblies

7.1 Verify the lower damper bracket is mounted at the proper vertical distance from the torque tube per design. Details: Dimensions in Details:	**Pass** / **Fail** / **N/A**
7.2 Verify the upper damper brackets are mounted at the proper horizontal distance from the bearing housing specified per design. Details: Dimensions in Details:	**Pass** / **Fail** / **N/A**
7.3 Verify damper bracket hardware is all torqued to design specification with adequate torque marks. Details: Dimensions in Details:	**Pass** / **Fail** / **N/A**

Module Clamps

8.1 Verify the proper amount of module clamps are installed on each torque tube per design specification.	**Pass** / **Fail** / **N/A**
8.2 Verify module clamps are oriented in consistent East/West direction per design specification.	**Pass** / **Fail** / **N/A**
8.3 Verify all module clamps have grounding clips installed.	**Pass** / **Fail** / **N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: ATI Tracker Module Installation Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection report covers the mounting and securing of PV modules to the ATI Tracker System.		
Attachments			

Module Installation

1.1 Verify the modules are free of any and all damage.	**Pass / Fail / N/A**
1.2 Verify the module bracket grounding clips are present.	**Pass / Fail / N/A**
1.3 Verify the module orientations are correct.	**Pass / Fail / N/A**
1.4 Verify the modules are centered on the torque tubes.	**Pass / Fail / N/A**
1.5 Verify the spacings at the center of the rows are within tolerance. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.6 Verify the bracket spacers are installed flush to the clamp ears and are centered.	**Pass / Fail / N/A**
1.7 Verify all module installation brackets are properly installed, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.8 Verify the end row spacings, (module to end of tube) are correct and within tolerance. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.9 Verify the bin class or wattage is installed in the correct areas.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: ATI Tracker Survey, Pre-Drill & Pile Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection covers the installation of survey pins, applicable pre-drill when required, and pile installation prior to tracker components affixed to the piles.		
Attachments			

Survey

1.1 Verify the survey pin locations are marked correctly with the correct color coded whisker/marker. — **Pass / Fail / N/A**

1.2 Verify the distance between projected posts is correct. — **Pass / Fail / N/A**
Details: Dimensions in Details:

Pre-Drill

2.1 Verify the correct auger type & configuration. — **Pass / Fail / N/A**

2.2 Verify the hole depth is per design. — **Pass / Fail / N/A**

2.3 Verify the drilling spoils are recompacted to specification. — **Pass / Fail / N/A**

Pile Installation

3.1 Verify the correct row configurations are installed correctly. (External/Heavy Rows & Interior rows). — **Pass / Fail / N/A**

3.2 Verify the E/W placements of the posts are within specification. — **Pass / Fail / N/A**

3.3 Verify the N/S placements of the posts are within specification. — **Pass / Fail / N/A**

3.4 Verify the E/W plumbness of the piles are within specification. — **Pass / Fail / N/A**
Details: Dimensions in Details:

3.5 Verify the N/S plumbness of the piles are within specification. — **Pass / Fail / N/A**
Details: Dimensions in Details:

3.6 Verify the gear rack pile height is within the allowable tolerance. — **Pass / Fail / N/A**
Details: Dimensions in Details:

3.7 Verify N/S pile spacings within the rows are within tolerance. Details: Dimensions in Details:	**Pass** / **Fail** / **N/A**
3.8 Verify the piles are within the acceptable twist tolerance.	**Pass** / **Fail** / **N/A**
3.9 Verify pile mounting holes are free from damage or deformation.	**Pass** / **Fail** / **N/A**
3.10 Verify no large holes or gaps in the subgrade at the base of the piles are present.	**Pass** / **Fail** / **N/A**