DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: GameChange Solar Array Grounding Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection report covers the grounding equipment for the GameChange Solar Tracker System.		
Attachments			

GameChange Solar Array Grounding

1.1 If the tracker has a combiner box, verify there is a bare copper grounding wire extending from the CBX to the messenger cable. then from the messenger cable to the torque tube using a #2 bare copper grounding wire. Using a bare copper ground tap.	**Pass / Fail / N/A**
1.2 If the end of the tracker doesn't have a combiner box, verify there is a bare copper grounding wire from the cab support to the messenger cable. Then a bare copper grounding wire extending from the messenger cable to the torque tube. Using a bare copper grounding tap.	**Pass / Fail / N/A**
1.3 Verify the tracker-to-tracker ground wire is routed in a neat, workman like manner through the wire loom.	**Pass / Fail / N/A**
1.4 Verify in areas where there is a ground wire extending from torque tube to messenger cable, or torque tube to torque tube, it is properly attached to the torque tube.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: GameChange Solar Charging Panel/Node Assembly Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection report covers the installation of the Charging Panel/Node Assemblies on the GameChange Solar Tracker System		
Attachments			

Inspection

1.1 Verify the charging panel is attached to the driving arm correctly, with the correct hardware.	**Pass / Fail / N/A**
1.2 Verify the node controller assembly is attached correctly and the hardware is installed correctly, torqued and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.3 Verify the spacing between the center post and node controller assembly is within tolerance. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.4 Verify the node controller assembly fuse cap is installed correctly, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
1.5 Verify the emergency stop on the node controller assembly is released.	**Pass / Fail / N/A**
1.6 Verify the actuators and hardware to be used are free from damage and corrosion.	**Pass / Fail / N/A**
1.7 Verify the bottom bracket to center posts are installed correctly, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: GameChange Solar Module Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection report covers the mounting and securing of PV modules to the GameChange Solar Tracker System.		
Attachments			

General Safety

1.1 Verify the work area and the work to be performed is understood by all parties and the correct information is recorded on the JHA. **Pass / Fail / N/A**

1.2 Verify the area is free of debris and trash. **Pass / Fail / N/A**

Module Installation

2.1 Verify the modules are free of any and all damage. **Pass / Fail / N/A**

2.2 Verify the use of the correct hardware, serrated flange hex bolt and nut are installed correctly torqued and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.3 Verify the module orientations are correct. **Pass / Fail / N/A**

2.4 Verify the modules are centered and square on the purlins. **Pass / Fail / N/A**

2.5 Verify the spacings at the center of the rows are within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.6 Verify the gap between module and speed clamp is within the acceptable tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.7 Verify the module sweep is above the minimum spacing from grade. **Pass / Fail / N/A**

2.8 Verify the module frames are fully seated on the purlins. **Pass / Fail / N/A**

2.9 Verify the end row spacings are correct and within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.10 Verify the module to module spacings are correct and within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.11 Verify the bin class or wattage is installed in the correct areas. **Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: GameChange Solar Survey, Pre-Drill & Pile Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection covers the installation of survey pins, applicable pre-drill when required, and pile installation prior to tracker components affixed to the piles.		
Attachments			

Survey

1.1 Verify the survey pin locations are marked correctly with the correct color coded whisker/marker. — **Pass / Fail / N/A**

1.2 Verify the distance between projected posts is correct. — **Pass / Fail / N/A**
Details: Dimensions in Details:

Pre-Drill

2.1 Verify the correct auger type & configuration. — **Pass / Fail / N/A**

2.2 Verify the hole depth is per design. — **Pass / Fail / N/A**

2.3 Verify the drilling spoils are recompacted to specification. — **Pass / Fail / N/A**

Pile Installation

3.1 Verify the correct row configurations are installed correctly. (External/Heavy Rows & Interior rows). — **Pass / Fail / N/A**

3.2 Verify the piles are free from damage. — **Pass / Fail / N/A**

3.3 Verify the pile heights are within specification. — **Pass / Fail / N/A**
Details: Dimensions in Details:

3.4 Verify the E/W placements of the posts are within specification. — **Pass / Fail / N/A**

3.5 Verify the N/S placements of the posts are within specification. — **Pass / Fail / N/A**

3.6 Verify the E/W plumbness of the piles are within specification. — **Pass / Fail / N/A**
Details: Dimensions in Details:

3.7 Verify the N/S plumbness of the piles are within specification. — **Pass / Fail / N/A**
Details: Dimensions in Details:

3.8 Verify the row to row E/W spacings are within tolerance. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

3.9 Verify N/S pile spacings within the rows are within tolerance. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

3.10 Verify the center post is perpendicular to slope and is installed per modeling and GameChange requirements. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

3.11 Verify the piles are within the acceptable twist tolerance. **Pass** / **Fail** / **N/A**

3.12 Verify pile mounting holes are free from damage or deformation. **Pass** / **Fail** / **N/A**

3.13 Verify absence of deformation (i.e. "Dog Ears") on the piles. **Pass** / **Fail** / **N/A**

3.14 Verify no large holes or gaps in the subgrade at the base of the piles are present. **Pass** / **Fail** / **N/A**

3.15 Verify the galvanization is intact on the piles, or have had touch ups with approved galvanization spray/paint. **Pass** / **Fail** / **N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: GameChange Solar Tracker Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection covers the assembly and installation of tracker components prior to the affixation of PV modules.		
Attachments			

Saddle Brackets

1.1 Verify the correct saddle brackets are installed on the correct piles. **Pass / Fail / N/A**

1.2 Verify the hardware is installed correctly, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

1.3 Verify all leftover hardware is removed from the area, and all ruts are fixed before leaving the area. **Pass / Fail / N/A**

Center Saddle Brackets

2.1 Verify the correct saddle bracket is installed on the correct pile. **Pass / Fail / N/A**

2.2 Verify the tabs on the center saddle bracket are oriented East. **Pass / Fail / N/A**

2.3 Verify the correct hardware is installed, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.4 Verify the correct configuration of the rows, ensure heavy center saddle brackets are used on exterior rows. **Pass / Fail / N/A**

2.5 Verify the hardware is not damaged or corroded. **Pass / Fail / N/A**

2.6 Verify the top of the center saddle bracket is in plane with slope of the row, within tolerance. **Pass / Fail / N/A**

Standard Saddle Brackets

3.1 Verify the correct saddle bracket is installed on the correct pile. **Pass / Fail / N/A**

3.2 Verify the tabs on the center saddle bracket are oriented East. **Pass / Fail / N/A**

3.3 Verify the correct hardware is installed, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

3.4 Verify the correct configuration of the rows, ensure heavy center saddle brackets are used on exterior rows.	**Pass / Fail / N/A**
3.5 Verify the hardware is not damaged or corroded.	**Pass / Fail / N/A**
3.6 Verify the top of the center saddle bracket is in plane with slope of the row, within tolerance.	**Pass / Fail / N/A**

Bearing Collars

4.1 Verify the correct bearing collar is installed on the saddle bracket	**Pass / Fail / N/A**
4.2 Verify the correct hardware on the center bearing collar is installed, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
4.3 Verify the correct hardware on the typical bearing collar is installed, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
4.4 Verify the correct hardware for the heavy bearing collar is installed, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
4.5 Verify the hardware is not damaged or corroded.	**Pass / Fail / N/A**
4.6 Verify the center post bracket hole configuration and ensure the correct hardware is used.	**Pass / Fail / N/A**
4.7 Verify the top of the saddle brackets are in plane with slope of the row, within tolerance. Details: Dimensions in Details:	**Pass / Fail / N/A**

Torque Tubes & Squeeze Splices

5.1 Verify the torque tubes are free from any damage & corrosion.	**Pass / Fail / N/A**
5.2 Verify the correct size Purlins and Speed Clamps are used.	**Pass / Fail / N/A**
5.3 Verify the purlins and speed clamps are free from any damage and corrosion.	**Pass / Fail / N/A**
5.4 Verify the tubes Installed are correct by type length, and sequence.	**Pass / Fail / N/A**
5.5 Verify the torque tubes are straight and within tolerance.	**Pass / Fail / N/A**
5.6 Verify the hardware is installed correctly, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**

5.7 Verify the measurement of the top of the center saddle bracket is in plane with slope of the row and is within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

5.8 Verify drive arms and hardware are free from damage and corrosion, and are fit for service. **Pass / Fail / N/A**

Drive Arm Assemblies

6.1 Verify the drive arm assembly is centered around the center bearing collar. **Pass / Fail / N/A**

6.2 Verify the Ridgebacks on both sides are flush, ensure the uphill side is in contact with the center bearing collar. **Pass / Fail / N/A**

6.3 Verify all hardware is correctly installed, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

6.4 Verify the correct screws and star washers are installed. **Pass / Fail / N/A**

6.5 Verify the charging panels, nodes, and hardware are not damaged or corroded, and are fit for service. **Pass / Fail / N/A**

Actuator Assemblies

7.1 Verify the actuators are aligned so that the stroke is connected to the bottom bracket and the motors are oriented correctly. **Pass / Fail / N/A**

7.2 Verify the 1-1/8" - 7x7" hex bolts, bottom spaces, and nyloc nuts are installed correctly, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

7.3 Verify the 1-1/8" - 7x9" hex bolts, spacers, and nyloc nuts are installed correctly, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

7.4 Verify the nyloc nut orientations are per design. **Pass / Fail / N/A**

7.5 Verify the bottom nyloc hardware is painted with approved outdoor rated grey paint. **Pass / Fail / N/A**

7.6 Verify the drive arms are withing the tilt tolerance of maximum western tilt. **Pass / Fail / N/A**

Damper Assemblies

8.1 Verify the damper assemblies, and associated hardware are free from damage and corrosion. **Pass / Fail / N/A**

8.2 Verify the dampers are installed on the correct piles. **Pass / Fail / N/A**

8.3 Verify the bottom damper brackets are installed at the correct distance from the saddle brackets. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

8.4 Verify the installed damper assemblies are within the allowable height tolerance. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

8.5 Verify the damper arm assemblies are attached to the torque tube with the correct hardware, torqued, and clearly marked. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

8.6 Verify the TEK screws are installed under the damper arm assemblies. **Pass** / **Fail** / **N/A**

8.7 Verify the damper arm assemblies are installed on the downhill side of the post when applicable. **Pass** / **Fail** / **N/A**

8.8 Verify the bottom nyloc hardware is painted with approved outdoor rated grey paint. **Pass** / **Fail** / **N/A**

8.9 Verify the correct and approved lubricant/sealant/anti-seize is used on the nyloc hardware. **Pass** / **Fail** / **N/A**