DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: NexTracker Module Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection report covers the mounting and securing of PV modules to the NexTracker Single Axis Tracker System.		
Attachments			

General Safety

1.1 Verify the work to be performed is understood by all parties and the correct information is recorded on the JHA.	**Pass / Fail / N/A**
1.2 Verify the area is free of debris and trash.	**Pass / Fail / N/A**

Module Installation

2.1 Verify the modules are free of any and all damage.	**Pass / Fail / N/A**
2.2 Verify the module connection ports and leads are undamaged.	**Pass / Fail / N/A**
2.3 Verify the first rail and BHA rail clips are fully engaged.	**Pass / Fail / N/A**
2.4 Verify the module rail spring clips are fully engaged.	**Pass / Fail / N/A**
2.5 Verify the M8 bolts in the Mod Rail spring clips are installed correctly, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
2.6 Verify the M8 bolts in the first rail and BHA rail clips are installed correctly, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
2.7 Verify the module frames are fully seated on the module installation bracket.	**Pass / Fail / N/A**
2.8 Verify all module installation brackets are properly installed, torqued, and clearly marked. Details: Dimensions in Details:	**Pass / Fail / N/A**
2.9 Verify the module to module spacings are correct and within tolerance. Details: Dimensions in Details:	**Pass / Fail / N/A**
2.10 Verify frame screws are in place and completely engaged.	**Pass / Fail / N/A**
2.11 Verify the bin class or wattage is installed in the correct areas.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: NexTracker Single Axis Tracker Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection report covers the assembly and installation of NexTracker tracker components prior to the affixation of PV modules.		
Attachments			

Row Alignment

1.1 Verify the Vertical Row Alignment is within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

1.2 Verify the Lateral Row Alignment is within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

1.3 Verify any twisted piles are within tolerance. **Pass / Fail / N/A**
Details: Dimensions in Details:

Slew Gears & Motors

2.1 Verify the Support Brackets are fully seated against the motor pile and fully swaged with collar dimples crushed. **Pass / Fail / N/A**

2.2 Verify the Slew Gear configurations are correct (light or heavy), ensure the motor adaptor plates are facing east. **Pass / Fail / N/A**

2.3 Verify the Slew Gear mounting bolts are installed, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

2.4 Verify the Planetary Motor is fully seated against the Slew Gear Receiver. **Pass / Fail / N/A**

2.5 Verify the Antenna Bracket is installed, and facing west. **Pass / Fail / N/A**

2.6 Verify the Motor Bolts are installed, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

Torque Tubes

3.1 Verify the Tubes Installed are correct by type and length. **Pass / Fail / N/A**

3.2 Verify the Slew Gears remain centered on the motor piles. **Pass / Fail / N/A**

3.3 Verify the Tubes are aligned with the module rail mounting holes facing upwards. **Pass / Fail / N/A**

3.4 Verify the BOM rivets are fully swaged with the pin snapped. **Pass / Fail / N/A**

3.5 Verify all BOM rivets have cold galvanization applied. **Pass / Fail / N/A**

BHAs (Bearing Housing Assemblies)

4.1 Verify all BHAs materials are free from damage **Pass / Fail / N/A**

4.2 Verify all BHAs are in the correct positions by type (light or heavy) **Pass / Fail / N/A**

4.3 Verify the BHA Support Brackets are correctly installed, and fully seated on the piles. **Pass / Fail / N/A**

4.4 Verify the BHA Support Bracket Bobtail Fasteners are fully swaged with collar dimples crushed. **Pass / Fail / N/A**

4.5 Verify the Seismic Washers are installed on external rows only, and Bobtail Fasteners are fully swaged with collar dimples crushed. **Pass / Fail / N/A**

4.6 Verify the BHA Module Rails are installed with the serrated flange nut and jam nut evenly tightened, torqued, and clearly marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

4.7 Verify the row is aligned from end to end ensuring smooth rotation free of binding and excessive friction. **Pass / Fail / N/A**

Damper Mount Assemblies

5.1 Verify the Quantity and placement of the Damper Assemblies are correct. **Pass / Fail / N/A**

5.2 Verify the Upper Mount Bracket U-Bolt is installed, fully seated, evenly tightened, torqued and marked. **Pass / Fail / N/A**
Details: Dimensions in Details:

5.3 Verify the Upper Mount Bracket BOM rivets are fully swaged with pin snapped. **Pass / Fail / N/A**

5.4 Verify the Lower Mount Bracket Spacing is correct. **Pass / Fail / N/A**
Details: Dimensions in Details:

5.5 Verify the Lower Mount Bracket BOM rivets are fully swaged with pin snapped. **Pass / Fail / N/A**

5.6 Verify all BOM Rivets have Cold Galvanization applied. **Pass / Fail / N/A**

5.7 Verify the Damper Rods are oriented correctly with the body up and the rod down. **Pass / Fail / N/A**

5.8 Verify the Castle nuts have been tightened per installation manual. **Pass / Fail / N/A**

5.9 Verify the Cotter Pins are installed through the Castle nut and are in an anchor configuration. **Pass** / **Fail** / **N/A**

5.10 Verify the Center Stop Bearing set screws are installed, torqued, and clearly marked. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

Module Rails

6.1 Verify all rails are in the correct position by capacity and type, rails are installed in a uniform orientation. **Pass** / **Fail** / **N/A**

6.2 Verify all rail strap bolts are installed, torqued and clearly marked. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

6.3 Verify all rails that share a module are within the spacing tolerance. **Pass** / **Fail** / **N/A**
Details: Dimensions in Details:

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: NexTracker Survey, Pre-Drill & Pile Installation Inspection Report

Type	Quality	**Trade**	Mechanical
Description	This inspection covers the installation of survey pins, applicable pre-drill when required, and pile installation prior to tracker components affixed to the piles.		
Attachments			

Survey

1.1 Verify the Survey pin locations are marked correctly with the correct color coded whisker/marker. — **Pass / Fail / N/A**

1.2 Verify the distance between projected posts is correct. — **Pass / Fail / N/A**

Pre-Drill

2.1 Verify the correct auger type & configuration. — **Pass / Fail / N/A**

2.2 Verify the hole depth is per design. — **Pass / Fail / N/A**

2.3 Verify the drilling spoils are recompacted to specification. — **Pass / Fail / N/A**

Pile Installation

3.1 Verify the correct row configurations are installed correctly. (External/Heavy Rows & Interior rows). — **Pass / Fail / N/A**

3.2 Verify the piles are free from damage. — **Pass / Fail / N/A**

3.3 Verify the E/W placements of the posts are within specification. — **Pass / Fail / N/A**
Details: Dimension in Details:

3.4 Verify the N/S placements of the posts are within specification. — **Pass / Fail / N/A**
Details: Dimension in Details:

3.5 Verify N/S pile spacings within the rows are within tolerance. — **Pass / Fail / N/A**
Details: Dimension in Details:

3.6 Verify the N/S Plumbness of the piles are within specification. — **Pass / Fail / N/A**
Details: Dimension in Details:

3.7 Verify the E/W Plumbness of the piles are within specification. **Pass** / **Fail** / **N/A**
Details: Dimension in Details:

3.8 Verify the row heights are within specification. **Pass** / **Fail** / **N/A**
Details: Dimension in Details:

3.9 Verify the row to row spacings are within tolerance. **Pass** / **Fail** / **N/A**
Details: Dimension in Details:

3.10 Verify the piles are within the acceptable twist tolerance. **Pass** / **Fail** / **N/A**
Details: Dimension in Details:

3.11 Verify Pile mounting holes are free from damage or deformation. **Pass** / **Fail** / **N/A**

3.12 Verify no large holes or gaps in the subgrade at the base of the piles are present. **Pass** / **Fail** / **N/A**

3.13 Verify the galvanization is intact on the piles, or have had touch ups with approved galvanization spray/paint. **Pass** / **Fail** / **N/A**