DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: POI - AC Cable Termination Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection report covers the AC terminations at the point of interconnect.		
Attachments			

General Inspection

1.1 Verify the cable length is correct per design	**Pass / Fail / N/A**

AC Cabling & Termination

2.1 Verify the termination kit is in good condition and complete	**Pass / Fail / N/A**
2.2 Verify the installer is certified to install the termination kits	**Pass / Fail / N/A**
2.3 Verify the AC cable is correctly prepared for the termination to be installed	**Pass / Fail / N/A**
2.4 Verify the cut backs are correct per kit instructions	**Pass / Fail / N/A**
2.5 Verify the silicon rejacketing sleeve is installed correctly	**Pass / Fail / N/A**
2.6 Verify the mastic is correctly applied (If applicable)	**Pass / Fail / N/A**
2.7 Verify the shield and semiconductor cut back is correct	**Pass / Fail / N/A**
2.8 Verify the semiconductor is clean and chamfered correctly per the kit instructions	**Pass / Fail / N/A**
2.9 Verify the terminal lugs are installed correctly per design	**Pass / Fail / N/A**
2.10 Verify the termination assembly is installed and aligned correctly per design	**Pass / Fail / N/A**
2.11 Verify the ACMV cables are clean	**Pass / Fail / N/A**
2.12 Verify the cable sheath is free of any damages	**Pass / Fail / N/A**
2.13 Verify the permanent labels are installed (if applicable)	**Pass / Fail / N/A**
2.14 Verify the label designation is correct per design	**Pass / Fail / N/A**

2.15 Verify the phases are properly identified	**Pass / Fail / N/A**
2.16 Verify the cables are routed to alleviate any stress to the terminations	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: POI - Foundation Installation Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection covers the foundation installation at the point of interconnect.		
Attachments			

Foundation Inspection

1.1 Verify updated IFC is being used	**Pass / Fail / N/A**
1.2 Verify excavation is placed in the proper gridlines, depth, dimensions and location per design	**Pass / Fail / N/A**
1.3 Verify excavation is free of debris and/or loose soil	**Pass / Fail / N/A**
1.4 Verify the excavation has been compaction tested and recorded per specifications and per design	**Pass / Fail / N/A**
1.5 Verify the rebar has been constructed with proper spacing, clearance, and number of bars per design	**Pass / Fail / N/A**
1.6 Verify grade of reinforces steel that is being used	**Pass / Fail / N/A**
1.7 Verify forms are built to specifications and within tolerance per design	**Pass / Fail / N/A**
1.8 Verify embedment's (anchors/plates, penetrations, or cast-in-place water-stops) are installed per design	**Pass / Fail / N/A**
1.9 Verify approved mix is being used per design	**Pass / Fail / N/A**
1.10 Verify all concrete tests have been performed and are with in tolerance per design	**Pass / Fail / N/A**
1.11 Verify evaporation retarder is being used per design	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: POI -Grounding System Installation Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection report covers the grounding system at the point of interconnection.		
Attachments			

Inspection

1.1 Verify conductors are installed in a clean and workmanlike manner	**Pass / Fail / N/A**
1.2 Verify grounding conductor are at the correct depth	**Pass / Fail / N/A**
1.3 Verify compression, mechanical, and/or exothermic welded connectors and ground connections installed per specification and per design	**Pass / Fail / N/A**
1.4 Verify components are free of corrosion and clean	**Pass / Fail / N/A**
1.5 Verify ground rods are the correct dimensions and installed in the correct location per design	**Pass / Fail / N/A**
1.6 Verify lugs are fully seated	**Pass / Fail / N/A**
1.7 Verify bolted connections are torqued to the design specifications and properly torqued marked Details: Dimensions in Details:	**Pass / Fail / N/A**
1.8 Verify anti-oxidation is applied per design	**Pass / Fail / N/A**
1.9 Verify field revisions and modifications are recorded on the as-builts	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: POI - Wood Pole Installation Inspection Report

Type	Quality	**Trade**	Electrical
Description	This inspection report covers the installation of the wooden poles at the point of Interconnection.		
Attachments			

Wood Pole Inspection

1.1 Verify the pole is installed to the proper embedment depth and reveal height per design — **Pass / Fail / N/A**
Details: Dimensions in Details:

1.2 Verify the pole level and plumb — **Pass / Fail / N/A**

1.3 Verify the pole free of defects or damage — **Pass / Fail / N/A**

1.4 Verify the hardware and fastener connections are installed per design specification and properly torqued and marked — **Pass / Fail / N/A**
Details: Dimensions in Details:

1.5 Verify the pole is properly grounded per design — **Pass / Fail / N/A**

1.6 Verify the pole is labelled properly — **Pass / Fail / N/A**

1.7 Verify the pole is backfilled with the proper material and compacted per design. — **Pass / Fail / N/A**

1.8 Verify the pole is properly orientated per design. — **Pass / Fail / N/A**