DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - AC Cable Termination Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection covers the AC terminations in the substation.		
Attachments			

General Inspection

1.1 Verify the cable length is correct.	**Pass / Fail / N/A**

AC Cabling & Termination

2.1 Verify the termination kit is in good condition and complete.	**Pass / Fail / N/A**
2.2 Verify the installer is certified to install the termination kits.	**Pass / Fail / N/A**
2.3 Verify the AC cable is correctly prepared for the termination to be installed.	**Pass / Fail / N/A**
2.4 Verify the cut backs are correct per kit instructions.	**Pass / Fail / N/A**
2.5 Verify the silicon rejacketing sleeve is installed correctly.	**Pass / Fail / N/A**
2.6 Verify the mastic is correctly applied (If applicable).	**Pass / Fail / N/A**
2.7 Verify the shield and semiconductor cut back is correct.	**Pass / Fail / N/A**
2.8 Verify the semiconductor is clean and chamfered correctly per the kit instructions.	**Pass / Fail / N/A**
2.9 Verify the terminal lugs are installed correctly.	**Pass / Fail / N/A**
2.10 Verify the termination assembly is installed and aligned correctly.	**Pass / Fail / N/A**
2.11 Verify the ACMV cables are clean.	**Pass / Fail / N/A**
2.12 Verify the cable sheath is free of any damages.	**Pass / Fail / N/A**
2.13 Verify the permanent labels are installed.	**Pass / Fail / N/A**
2.14 Verify the label designation is correct.	**Pass / Fail / N/A**

2.15 Verify the phases are properly identified.	**Pass / Fail / N/A**
2.16 Verify the cables are routed to alleviate any stress to the terminations.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - Capacitor Bank Installation Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection report covers the installation of the capacitor bank in the substation.		
Attachments			

Inspection

1.1 Verify the integrity of the steel frame. Ensure there are no gouges, scratches, dents, or rust.	**Pass / Fail / N/A**
1.2 Verify the capacitors are not damaged.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - Capacitor Bank Riser, Switch & Bus Support Installation Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection covers the installation of the Capacitor Bank Riser, Switch & Bus Supports in the substation.		
Attachments			

Inspection

1.1 Verify the integrity of the enclosure. Ensure there are no gouges, scratches, dents, or rust.	**Pass / Fail / N/A**
1.2 Verify the switches function as intended and are free from any/all damage.	**Pass / Fail / N/A**
1.3 Verify the insulators are intact and free from any/all damage.	**Pass / Fail / N/A**
1.4 Verify the junction box is free from any/all damage.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - Dead End Structure Installation inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection report covers the installation of the dead end structures in the substation.		
Attachments			

Inspection

1.1 Verify the dead end structures are free from any/all damage.	**Pass / Fail / N/A**
1.2 Verify the dead end structures have adequate galvanization and are free from rust.	**Pass / Fail / N/A**
1.3 Verify the switches are free from damage.	**Pass / Fail / N/A**
1.4 Verify the switches function as intended and are free from any/all damage.	**Pass / Fail / N/A**
1.5 Verify the insulators are intact and free from any/all damage.	**Pass / Fail / N/A**
1.6 Verify the capacitive voltage transformers are free from any/all damage.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - Grounding System Installation Inspection

Type	Quality	**Trade**	Substation
Description	This inspection covers the installation of the grounding grid in the substation.		
Attachments			

General Inspection

1.1 Verify all components are properly connected to the grounding system per the drawing specifications.	**Pass / Fail / N/A**
1.2 Verify the grounding conductors are the correct type and size per drawing specifications.	**Pass / Fail / N/A**
1.3 Verify conductors are installed in a clean and workmanlike manner.	**Pass / Fail / N/A**
1.4 Verify the grounding conductors are at the correct depth per the drawing specifications.	**Pass / Fail / N/A**
1.5 Verify compression, mechanical, and/or exothermic welded connectors and ground connections installed per design and drawing specifications.	**Pass / Fail / N/A**
1.6 Verify components are free of corrosion and clean.	**Pass / Fail / N/A**
1.7 Verify ground rods are the correct dimensions and installed in the correct location per design and drawing specifications.	**Pass / Fail / N/A**
1.8 Verify anti-oxidation is applied per drawing specifications and design	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - GSU Installation Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection report covers the installation of the substation GSU.		
Attachments			

Inspection

1.1 Verify the integrity of the GSU. Ensure there are no gouges, scratches, dents, or rust.	**Pass / Fail / N/A**
1.2 Verify there are no loose bolts, welds are good and no signs of rust.	**Pass / Fail / N/A**
1.3 Verify the control cabinet doors open and close as intended, and free from damage.	**Pass / Fail / N/A**
1.4 Verify the cooling fins/fans are not damaged and operational.	**Pass / Fail / N/A**
1.5 Verify the low side insulators are intact and are free from any/all damage.	**Pass / Fail / N/A**
1.6 Verify the low side bushings are free from any/all damage.	**Pass / Fail / N/A**
1.7 Verify the high side insulators are intact and are free from any/all damage.	**Pass / Fail / N/A**
1.8 Verify the high side bushings are free from any/all damage.	**Pass / Fail / N/A**
1.9 Verify all FAT reports have been received.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - High Side Primary Installation Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection report covers the installation of the high side primary in the substation.		
Attachments			

Inspection

1.1 Verify the integrity of the enclosure. Ensure there are no gouges, scratches, dents, or rust.	**Pass / Fail / N/A**
1.2 Verify the doors open and close as intended.	**Pass / Fail / N/A**
1.3 Verify the bushings are intact and free from damage.	**Pass / Fail / N/A**
1.4 Verify the insulators are intact and free from damage.	**Pass / Fail / N/A**
1.5 Verify the bus support structures are free from any/all damage.	**Pass / Fail / N/A**
1.6 Verify the bus support structures have adequate galvanization and are free from rust.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - Low Side Primary Installation Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection report covers the installation of the low side primary in the substation.		
Attachments			

Inspection

1.1 Verify the integrity of the enclosure. Ensure there are no gouges, scratches, dents, or rust.	**Pass / Fail / N/A**
1.2 Verify the doors open and close as intended.	**Pass / Fail / N/A**
1.3 Verify the bushings are intact and free from damage.	**Pass / Fail / N/A**
1.4 Verify the insulators are intact and free from damage.	**Pass / Fail / N/A**
1.5 Verify the bus support structures are free from any/all damage.	**Pass / Fail / N/A**
1.6 Verify the bus support structures have adequate galvanization and are free from rust.	**Pass / Fail / N/A**

DEPCOM Power
9185 E Pima Center Pkwy
Suite 100
Scottsdale, Arizona 85258
P: (480) 270-6910

Inspection Template: Substation - Material Equipment Receiving Inspection Report

Type	Quality	**Trade**	Substation
Description	This inspection report covers the receipt of substation equipment and materials.		
Attachments			

Serial Number

1.1 Serial Number of the piece of equipment.
Details: Include a photo.

General Safety

2.1 Verify the JSA/JHA covers all tasks required, clear instructions have been provided and communicated to all parties, and safety measures are in place.	**Pass / Fail / N/A**
2.2 Verify the lift plan has been reviewed and approved.	**Pass / Fail / N/A**
2.3 Verify the applicable certifications have been submitted to DEPCOM and the lift hardware has been inspected and free from damage.	**Pass / Fail / N/A**
2.4 Verify a spotter has been designated.	**Pass / Fail / N/A**
2.5 Verify a tagline personnel is designated, and is able to perform the task at hand.	**Pass / Fail / N/A**

Material Receiving - General Inspection

3.1 Verify there are no immediate signs of damage, mishandling, improper loading and/or securement, or other items of concern.	**Pass / Fail / N/A**
3.2 Verify the material certifications have been received for structural steel components.	**Pass / Fail / N/A**
3.3 Verify the BOL is present, and is correct per the quantity and type of material that is being received.	**Pass / Fail / N/A**
3.4 Verify no damage has occurred during or after the off-loading process.	**Pass / Fail / N/A**
3.5 Verify the shock sensors have not been activated (if present).	**Pass / Fail / N/A**

Material Receiving - Electrical Components

4.1 Verify the integrity of the enclosure, ensure the enclosure is sealed and that there are no oil leaks.	Pass / Fail / N/A
4.2 Verify the nameplates are present and correct for the project.	Pass / Fail / N/A
4.3 Verify the component's hardware is present and accounted.	Pass / Fail / N/A
4.4 Verify the component's serial number matches the BOL	Pass / Fail / N/A
4.5 Verify the component's test report is in or with the unit, verify the serial numbers match. If not physically present, ensure DEPCOM has the FAT on file, and has been approved.	Pass / Fail / N/A
4.6 Verify all cables, and hardware in the component are present, free of damage, and dressed in a clean and professional manner.	Pass / Fail / N/A
4.7 Verify the interior of the enclosure is clean, free of debris, and any/all gland plates are installed and sealed.	Pass / Fail / N/A
4.8 Verify the bushings and insulators are free from damage and per design.	Pass / Fail / N/A
4.9 Verify the Bus Support Structures are per design and free from damage.	Pass / Fail / N/A

Material Receiving-Control Enclosure

5.1 Verify the integrity of the enclosure, ensure the enclosure is wrapped and sealed with no visible damage during transit	Pass / Fail / N/A
5.2 Verify components on the exterior of the control enclosure (HVAC units, exterior lighting, antennas, disconnect switches, doors, locks, cameras, exhaust fans, etc.) are free of visible damage	Pass / Fail / N/A
5.3 Verify the nameplates are present and correct for the project	Pass / Fail / N/A
5.4 Verify the component's hardware is accounted for and present	Pass / Fail / N/A
5.5 Verify the component's serial number matches the BOL	Pass / Fail / N/A
5.6 Verify the component's test report is in or with the unit	Pass / Fail / N/A
5.7 Verify the serial numbers match if not physically present	Pass / Fail / N/A
5.8 Ensure DEPCOM has the FAT on file, and has been approved	Pass / Fail / N/A

5.9 Verify all cables, and hardware in the component are present, free of damage, and dressed in a clean and professional manner	**Pass / Fail / N/A**
5.10 Verify the interior of the enclosure is clean, free of debris, and free of moisture/water damage/water leaks	**Pass / Fail / N/A**
5.11 Verify all cable entries have been sealed to prevent environmental damage	**Pass / Fail / N/A**

Material Receiving-Breakers

6.1 Verify integrity of breakers, ensure the breakers are free from dents, cracks, deformities, and there is no other visual damage from shipping	**Pass / Fail / N/A**
6.2 Verify there is no sign of corrosion or contamination	**Pass / Fail / N/A**
6.3 Verify the nameplates are present and correct for the project	**Pass / Fail / N/A**
6.4 Verify the component's hardware is present, free of damage, and dressed in a clean and professional manner	**Pass / Fail / N/A**
6.5 Verify the component's serial number matches the BOL	**Pass / Fail / N/A**
6.6 Verify the component's test report is in or with the unit	**Pass / Fail / N/A**
6.7 Verify the serial numbers match if not physically present	**Pass / Fail / N/A**
6.8 Ensure DEPCOM has the FAT on file, and has been approved	**Pass / Fail / N/A**
6.9 Verify the packaging is clean, free of debris, and free of moisture/water damage/water leaks	**Pass / Fail / N/A**

Material Receiving - GSU

7.1 Verify the GSU is free from damage, no oil leaks, and gauge readings are within the acceptable limits.	**Pass / Fail / N/A**
7.2 Verify the control cabinet is clean and free from damage and any/all debris.	**Pass / Fail / N/A**
7.3 Verify the cooling fins & fans are not damaged and operational.	**Pass / Fail / N/A**
7.4 Verify the low side bushings and insulators are free from damage.	**Pass / Fail / N/A**
7.5 Verify the high side bushings and insulators are free from damage.	**Pass / Fail / N/A**

Post-Offloading Inspection - Electrical Components

8.1 Verify the lift plan was executed correctly.	**Pass / Fail / N/A**

8.2 Verify no damage occurred the lift, or during the offloading process.	**Pass / Fail / N/A**
8.3 Verify the shock sensor has not been tripped. (If applicable).	**Pass / Fail / N/A**
8.4 Verify all cables and hardware inside the component are present, free of damage, and the interior cabinets are clean with the gland plates installed and sealed.	**Pass / Fail / N/A**
8.5 Verify the interior of the enclosure is clean, free of debris, and the gland plates are installed and sealed.	**Pass / Fail / N/A**